




Airspace Technology Demonstration 2 (ATD-2)

Field Demo Progress Update & Remote Demo/Brief

Shivanjli Sharma, Pete Slattery, Kerry Facer, Al Capps

Nov 9, 2017

- | | |
|--|---|
| • ATD-2 101 (General Briefing and Demo) | May 5th 11AM–1PM EST |
| • ATD-2 101 (General Briefing and Demo) | June 9th 11AM–1PM EST |
| • ATD-2 201 (Surface/TBFM Scheduling) | July 20th 10–11:30 AM EST |
| • ATD-2 101 (General Briefing and Demo) | Aug 3rd 10–Noon EST |
| • ATD-2 201 (Surface ON time predictions, Runway assignments) | Aug 24th 10:30–Noon EST |
| • ATD-2 301 (Fuser, SWIM Processing & Mediation, Matching) | Sept 7th 10:30–Noon EST |
| • ATD-2 201 (Tactical Surface Metering) | Sept 21st 10:30–Noon EST |
| • ATD-2 201 (Ramp Traffic Tools, Capabilities, Best Practices) | Oct 12th 10:30–Noon EST |
|  ATD-2 101 (General Briefing, Field "go-live" status update) | Nov 9 th 10:30–Noon EST |
| • ATD-2 201 (Dashboard & Metrics-Baseline, Current Reports, Data Analysis) | Nov 30 th 10:30–Noon EST |
| • ATD-2 201 (Understand & Process ATC Restrictions in the NAS) | Dec 13 th 10:30–Noon EST |
| • What would like to see here? Send input to Al.Capps@nasa.gov | |

- Keep broad group of ATD-2 stakeholders informed of progress in an inexpensive and unobtrusive manner
- Demonstrate actual system capability and lessons learned (as opposed to documents/plans)
- Take input from stakeholders that can be used to improve the ATD-2 system, processes and/or outreach
- Identify areas where more detailed discussion is desired/warranted

Go to https://www.aviationsystemsdivision.arc.nasa.gov/research/tactical/atd2_remote_demos.shtml to learn about upcoming ATD-2 remote demos!

ATD-2 Remote Demos

To Join...

1. Go to: <https://ac.arc.nasa.gov/atd2/>
Enter as a guest and type your name. NASA Employees can log-in with their email and password (NDC Credentials).
2. Dial the Telecon Number: **1-844-467-6272, Passcode: 592382#**

Demo Objectives

- Keep broad group of ATD-2 stakeholders informed of progress in an inexpensive and unobtrusive manner
- Demonstrate actual system capability and lessons learned (as opposed to documents/plans)
- Take input from stakeholders that can be used to improve the ATD-2 system, processes and/or outreach
- Identify areas where more detailed discussion is desired/warranted

Schedule


ATD-2 201 (Tactical Surface Metering)	Sept. 21st 10:30–Noon ET
ATD-2 201 (Ramp Traffic Tools, Capabilities, Best Practices)	Oct. 12th 10:30–Noon ET
ATD-2 101 (General Briefing, Field “go-live” status update)	Oct. 26th 10:30–Noon ET
ATD-2 201 (Real-time Dashboard and Post Ops)	Nov. 9th 10:30–Noon ET
ATD-2 201 (Metrics-Baseline, Current Reports, Data Analysis)	Nov. 30th 10:30–Noon ET
ATD-2 201 (Understand & Process ATC Restrictions in the NAS)	Dec. 13th 10:30–Noon ET

- The audio and video from this demo are being recorded



**RECORDING
IN PROGRESS**

- Overview of deployment for Phase 1
- Description of the ATD-2 system running in the field
- Phase 1 micro phases or stages
- Discussion of Phase 1A and 1B along with user feedback
- Updates to the system in the field since Phase 1A



ARC

User Interfaces (UI)

- ARC labs

Data Interfaces (DI)

- SWIM VPN
- NASQuest
- TLFM



WJHTC

User Interfaces (UI)

- STBO lab

Data Interfaces (DI)

- SWIM DTS-E
- TBFM proxy
- **NPN edge (FAA)**



NTX

IADS system core

User Interfaces (UI)

- ZFW TMU
- D10 TMU
- DFW ATCTs
- AAL IOC
- DFW Airport
- NTXlab

Data Interfaces (DI)

- AAL FlightHub
- FlightStats
- **NPN edge (NASA)**



ARC

ZDC

WJHTC

CLT

ZTL

NASA Integrated Communication Services (NICS) WAN




NICS circuit in place



NICS circuit in work



FAA/NASA NextGen Prototyping Network (NPN)




WJHTC

- User Interfaces (UI)
• STBO lab
Data Interfaces (DI)
• SWIM DTS-E
• TBFM proxy
• **NPN edge (FAA)**

CLT

- IADS system core
User Interfaces (UI)
• CLT ATCT
• CLT TRACON
• AAL Ramp Tower
• CLT Airport Ops
• CLTlab



ARC

User Interfaces (UI)

- ARC labs

Data Interfaces (DI)

- SWIM VPN
- NASQuest
- TLFM

NTX


IADS system core

User Interfaces (UI)

- ZFW TMU
- D10 TMU
- DFW ATCTs
- AAL IOC
- DFW Airport
- NTXlab

Data Interfaces (DI)

- AAL FlightHub
- FlightStats
- **NPN edge (NASA)**



ZDC

User Interfaces (UI)

- TMU
- Back room

WJHTC

User Interfaces (UI)

- STBO lab

Data Interfaces (DI)

- SWIM DTS-E
- TBFM proxy
- **NPN edge (FAA)**


CLT

IADS system core

User Interfaces (UI)

- CLT ATCT
- CLT TRACON
- AAL Ramp Tower
- CLT Airport Ops
- CLTlab


- NICS circuit in place
- - - NICS circuit in work
- FAA/NASA NextGen Prototyping Network (NPN)




ATC-T TMU



TRACON TMU




Ramp Tower





Airport Ops

STBO – Surface Trajectory Based Operations



RTC – Ramp Traffic Console



DASH – Data Analysis and System Health

What If System

Phase 1 Micro Phases or Stages




1A

Phase 1A: Data Exchange & Integration

Target Date: Sep 29, 2017

Description: The focus of this phase is on use of the ATD-2 system for all data exchange features between ATCT and the ramp as part of daily operations. It starts with the second bank of the day.




1B

Phase 1B: IDAC Style APREQ Negotiation with ZDC + Phase 1A

Target Date: Oct 26, 2017

Description: The focus of this phase is on use of the ATD-2 system for IDAC style electronic negotiation with ZDC for APREQ/CFR departure scheduling and expanded data exchange beyond bank two.





1C

Phase 1C: Surface Metering + Phase 1A & 1B

Target Date: Nov 29, 2017

Description: The focus of this phase is on use of the ATD-2 system for all data exchange features during daily operations and utilization of surface departure metering during bank two.






- Phase 1A: Data Exchange and Integration
 - Familiarization period focused on exchange of data electronically between ATCT and the ramp
 - Information such as runway utilization, APREQ times, and departure fix closures, etc. communicated electronically between ATCT and the ramp
- Started on September 29, 2017 and we have seen almost daily use by both the ramp and ATCT of the IADS system
 - 25 out of 27 days system used in Phase 1A
 - System use consists of use during bank two and generally throughout the morning shift
- Field demo partner thoughts on Phase 1A?

- Phase 1B “go live” was the culmination of 17 months of collaboration between the NASA ATD-2 team, multiple FAA organizations, and the TBFM contractor team.
- Implemented a secure and reliable network interface between the NASA ATD-2 IADS system at CLT and the operational FAA TBFM system at Washington ARTCC to enable IDAC style electronic negotiation
- Highlights of the timeline to achieve connectivity to operational TBFM:
 - Jun 2016: NASA ATD2 and FAA TBFM PO agreement in principle
 - Mar 2017: Leidos SIG Issue TBFM23605 reviews completed
 - Apr 2017: TBFM NASA Proxy solution presented to FAA Architecture Review Board
 - Jun 2017: Leidos delivers TBFM Release 4.6.1-p2 (i.e. patch 2) with ATD-2 capability
 - Jul 2017: Extensive work to configure TBFM NASA Proxy
 - Aug 2017: On-site testing at WJHTC
 - Sep 2017: Test NCP signed
 - Oct 2017: Interconnection Security Agreement signed by Authorizing Official
 - Nov 2017: Electronic negotiation commences between CLT ATCT and ZDC





ATD²
Integrated Arrival/Departure/Surface

Airspace of Operations




- Phase 1B: Started on November 1st and Introduced IDAC style negotiation with ZDC
 - CLT ATCT has been actively using STBO to electronically negotiate APREQ times
 - AAL ramp controllers electronically receive the negotiated time via RTC


STBO at CLT ATCT






TBFM at ZDC




RTC at CLT AAL Ramp



- Field Demo Partner thoughts on Phase 1B thus far?



Phase 1B Electronically Negotiated APREQ Flights



Total # of Flights with APREQs	84	97	91	56	52	105	98
% Electronically Negotiated	32%	48%	59%	55%	58%	67%	60%



CLT User Feedback Form

Position


Subject

Additional comments and/or bug reports

Submit


- Received approximately 200 entries from the users via the feedback form on the DASH
- Established a process to handle these entries:
 - Each feedback form entry is assigned to a jira ticket or number
 - The general feedback, or issue, then proceeds through a dispositioning in which they are categorized as:
 - Requiring additional data analysis
 - Known issue and then associated with the appropriate software release
 - A new bug and then assigned to a software release
 - New feature request
 - Training Needed
 - General Feedback

- As the IADS system parses in data from a variety of disparate sources, both FAA SWIM feeds and industry feeds, the correlation of these data feeds to a single flight is a challenge
 - Developed a series of flight mediation rules to enable sorting through duplicate and inconsistent sources of data
- To facilitate this matching a Globally Unique Flight Identifier (GUFI) is created for a flight and then as new data emerges it is used to match to either an existing GUFI or is used to create a new GUFI



- System running in the field has been updated with 2 software updates along with a planned release prior to the start of Phase 1B
- Software releases have focused on near term needs:
 - Refinements to algorithms that check data consistently before applying it to internal system data models
 - Enabling use of redundant feeds
 - Enabled users in the ramp to create a target for an existing flight in the system
 - Provided method to reposition flights to account for flights placed in the hardstand or moved to the hanger

- Field demo partners are meeting on November 28th to discuss the transition to Phase 1C targeted for November 29th



- Questions?

Thank you!